FOR MYSORE STATE

Public RDP (1955) Department.

Ms SERIES.

G.O. NO. 2838.

Dated 12-9-55.

Parawa.

expdt
2h
27/11/55

[Despatch Abstract.]

Cps - South Kanara Project - Deptt of Animal husbandry - Construction of a building for artificial insemination centre attached to Vety Hospital Haryalore - Addl Expenditure - Sanctioned.

From

[illegible],
Project Executive Officer,
South Kanara, Mangalore.

To

The Director of Co[illegible] Mangalore
and L.S.

Sir,

Sub:- COMMUNITY PROJECT (SOUTH KANARA) - Artificial Insemination Centre, Mangalore - Construction of a building - Revised estimate - Sanction of additional funds - Request.

Ref:- (1) G.O.Ms.No.1000, Public (RDF) dept. [illegible]
(2) G.O.Ms.No.[illegible] Public (RDF) dept. [illegible]

In the Government Order cited second above the Government have sanctioned an expenditure of Rs.5,000/- towards the cost of building for housing the Artificial Insemination Centre, Mangalore over and above the allotment of Rs.2,500/- sanctioned in the Government Order cited first above.

2. But in course of the actual execution of the work, some additional items like ceiling tiles to the roof, fixing iron grills to the windows and providing R.C.C. sunshades to the windows, etc., were found quite essential, and consequently deviation from the original estimate has been necessitated. The Divisional Engineer (Community Project), Mangalore had personally inspected the work and passed on the deviations. These deviations have resulted in an additional expenditure of Rs.2,031/-. In the revised budget now under preparation in my office, this additional expenditure has been provided for under the appropriate head. The work is now complete and only payment to the contractor remains to be made.

3. I therefore request that the Government may kindly be pleased to accord revised sanction for Rs.7,531/- for the construction of the building or sanction an additional expenditure of Rs.2,031/- at an early date. A revised estimate received with the technical sanction of the Divisional Engineer (Highways), Mangalore is enclosed for perusal and return. Early orders are solicited as the contractor is pressing for payment.

26.7.55

PROJECT EXECUTIVE OFFICER,
SOUTH KANARA.

Enclosure:- Revised Estimate.

Copy to the Assistant Engineer, Community Project, Mangalore and the Supervisor, Mangalore.
Copy to the Divisional Engineer (Highways), Mangalore.

CM/26.7.

26/7

ASSISTANT SECRETARY TO GOVERNMENT
29 JUL 1955
PUBLIC DEPARTMENT

Public (RDPV) Dept

Abstract.

CP - South Kanara project - Dept of animal Husbandry - construction of a building for artificial insemination centre attached to the Hospital, Mangalore - Addl. expenditure sanctioned.

Read again: G.O. Ms No. 1622 Pub (RDP) dt 11-9-54.

G.O. Ms No. 954 Pub (RDP) dt 21-3-55

Read also: From the PWD, Mangalore letter No. 2278/55 dt 25-7-55.

G.O. Ms 2838 dt. 12.9.55

In the circumstances stated by the PWD, Mangalore in his letter cited, sanction is accorded to an expenditure not exceeding Rs 2061/- (Rupees two thousand sixty one only) towards the construction of the building for housing the Artificial insemination centre attached to the Vety Hospital, Mangalore, over and above the allotment of Rs 7500/- sanctioned in the G.O.s read above.

2. The expenditure should be debited to "63 B. community Dev. Projects - N.E.S. and Local Dev. works - (1) Community Dev. Projects - C Agri and Animal Husbandry - 1. works".

3. The revised estimate received along with the letter cited is returned herewith.

The 6850 [illegible]

24/9/55

12/9

Agri.

Note: Finance may see before issue.

85
8/8/55

17/8/55

13/8

~~DS (RDP)~~

Dy. Secy. Agri. 10/8/55

5350/55-A

Agri

Fin

Pub(RDP) L No 5542/55.
16.8.55

The notes of Pub(RDP) above: the draft order overleaf may be issued and the file ~~returned~~ passed on to Finance.

18/8/55

19/8/55

19/8/55

Fin (LO) Agri No 74889 C II /55
22-8-55

The draft order overleaf may be accepted.

31-8-55

7/9/55



Pub(RDP)V:

The draft order overleaf accepted by Agriculture Finance may now issue.

Fin Sp. 65286
EB1
2-9-55

7.9.55
8/9/55

8/9/55

(Issued as G.O.Ms.No. 2838 R&E dt. 12/9/55)